

SFPUC Project Update March 2022

For the Port of San Francisco, Southern Advisory Committee



Southeast Outfall Islais Creek Crossing Replacement

Purpose: Replace aging outfall pipes that discharge treated

wastewater into the Bay

Project Cost: \$67.6M*

Progress and Status:

• 2020 Site assessment complete.

 Project is still on hold and looking into alternatives since the current estimate for construction is high.

Traffic impacts: None anticipated; more details will be available as project alternative is finalized

Contact: Southeast Outreach Team: ssip@sfwater.org



Project is on hold since the current estimate for construction is high and project is still looking into alternatives.

Cargo Way Sewer Box Odor Reduction Project

Purpose: To install a sewer flush line in the Cargo Way sewer to divert flows from the Islais Creek Booster Pump Station to the sewer box between Cargo Way and Mendell Street; the additional flows will help flush and reduce odors in the project area.

Project Cost: \$8.74M*


Progress and Status:

- Construction started in September 2020
- Pipe installation and final paving completed on Cargo Way.
- Start up and testing has commenced.

Project Timeline: Final Completion April 2022*


Contact: Southeast Outreach Team: ssip@sfwater.org

More Info: sfpuc.org/CargoWayProject





Southeast Area Projects



- Biosolids Digester Facilities Project (BDFP)
- New Headworks Facility
- Oxygen Generation Plant (LOX) 🏠
- Primary and Secondary Clarifier Upgrades *
- 521/522 and Disinfection Upgrades 🏠
- **Existing Digester** Gas Handling Improvements *
- Power Feed and Primary Switchgear
- **New Southeast** Community Center at 1550 Evans
- SEP Facility-wide
- Completed Project

Southeast Treatment Plant (SEP) Biosolids Digester Facilities Project

Purpose: To replace the existing outdated solids treatment with state-of-the-art facilities located farther away from residents.

Project Cost: Increased from \$1,681M to \$2,373M*

Progress and Status:

- Mass excavation, shoring and pile installation for solids handling and digester facilities complete. Foundation construction is ongoing.
- The forecasted Project Cost now encompasses an independent cost-to-complete estimate, considering anticipated market conditions and schedule impacts.
- Schedule extended by 23 months due to suspension of bidding activities in 2021, site logistics/construction sequencing and competitive bid procurement process.

Traffic impacts: Temporary closure of Jerrold Ave. continues (between Phelps & Rankin); increase in truck traffic, equipment deliveries in the area


Contact: Southeast Outreach Team at ssip@sfwater.org

More details and updated factsheet: sfpuc.org/digesters

Project Schedule*:



Planning through Bid & Award Construction Close Out



Sunday Gather

Playground

Foundation

rat slab for digester

facilities.

Flora Grubb Gardens

Southeast Treatment Plant (SEP) Headworks Facility Project

Purpose: Replace and consolidate the aged headworks facilities with New 250 MGD Headworks Facility, which will help minimize odors, reduce operational costs,

and increase the Southeast Treatment Plant's efficiency.

Project Cost: Increased from \$619M to \$679M*

Progress and Status:

Scope III (Headworks):


- Completed SEP-008 Influent Pumping Rehab and Revised Odor Control Facility 100% design package and development of bid packages has begun
- Completed installation of SEP-008 east walls and temporary tower cranes
- Continued civil/structural work at primary influent distribution and grit tank/handling areas

Traffic impacts: Evans Avenue lane shift remains for duration of work (two lanes open in each direction)

Contact: Southeast Outreach Team: ssip@sfwater.org

More details and factsheet: sfpuc.org/headworks


Project Schedule*:



ISLAIS CREEK

Construction of grit handling and duct bank.

2025



Southeast Community Center at 1550 Evans Avenue

Purpose: Replacing the existing outdated Southeast Community Facility located at 1800 Oakdale Avenue

Project Cost: \$109.5M*

Progress and Status:

- Community Center windows and exterior wood panels installed, and walls and building enclosing currently underway
- Installed lighting fixtures and ceiling panels in Amphitheater
- Ongoing coordination with PG&E to resolve permanent site energization issue
- Expected completion: Summer 2022*

Contact: Southeast Outreach Team: ssip@sfwater.org

More details: southeastcommunitycenter.com

Project Schedule*:



Exterior SECC and landscaping.

2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024