

Fisherman's Wharf Dredging 2024


Port Maintenance Dredging Program Overview

- Why:
 - Support maritime commerce
 - Maintain operational depths
 - Fireboat emergency preparedness
- Who: Dredging Contractor Dutra Dredging
- Regulatory Agency Authorizations: Dredged Material Management Office
 - U.S. Army Corp of Engineers
 - Regional Water Quality Control Board
 - Bay Conservation and Development Commission
 - CA Department of Fish and Wildlife
- Process: Pre-dredge sediment testing for disposal location approval

Fisherman's Wharf Dredging 2024

Agenda


- Port Maintenance Dredging Overview
- Fisherman's Wharf Dredging Background & Details
- Fisherman's Wharf Dredging Schedule
- Fisherman's Wharf Dredging Coordination



Fisherman's Wharf Dredging 2024

Fisherman's Wharf Dredging Background and Details

- Last dredged in 2005
- Pre-dredge sediment sampling April 2024
- Dredging in 2024 to depths of -12 feet





Fisherman's Wharf Dredging 2024

Fisherman's Wharf Pre-Dredge Sampling



Fisherman's Wharf Dredging 2024

Anticipated Harbor Dredging Equipment



Fisherman's Wharf Dredging 2024

Fisherman's Wharf Dredging Schedule

- Priority dredging for Wharf J9 Replacement
 & Resilient Shoreline Project
 - July 2024
 - 10-day estimated duration
- Dredging other portions of Fisherman's Wharf
 - Before November 30, 2024
 - 40-day estimated duration





Fisherman's Wharf Dredging 2024

Fisherman's Wharf Dredging Coordination

- Port Real Estate: Tenant coordination
- Port Maritime Hyde St. Harbor Office: Berthholder coordination for temporary vessel relocation

Port Contacts:

- Dredging Project Managers: Shannon Alford (<u>shannon.alford@sfport.com</u>) and Zac Adami (<u>zachary.adami@sfport.com</u>)
- Real Estate Property Manager: Don Kavanaugh (don.kavanagh@sfport.com)
- Hyde St. Harbor Office Harbormaster: Gabe Mikulich (gabriel.mikulich@sfport.com)



Project Update, May 2024

Outline

- Project Overview (from November 2023)
- Phase 1: Float & Gangway Construction Schedule



Project Vision (Phases 1 and 2)



Replace Wharf J9 Seawall and Wharf to create an earthquake and flood resilient shoreline section in the Fisherman's Wharf Outer Lagoon.

Include floating dock berthing for ADA accessibility to fishing industry including off the boat fish sales

Improve disaster response capability by providing earthquake reliable EFWS Fireboat Hydrant and berths

Improve public realm to better connect residents and visitors to working fishing industry and create a continuous waterfront experience


WHARF J9 PHASE 1 FLOAT & GANGWAY

Project Scope



Project Delivery Plan

- Phase 1: Construct Float & Gangway, June 2024 thru Nov 2024
 - 12ft x 270ft Concrete Float, Gangway & Landing
 - Install adjacent to Wharf J9, Connect to Al Scoma Way Bridge
 - Dredge Outer Lagoon, June 2024





Phase 1 Construction Information / Schedule

Awarded Contractor Team:

- Yerba Buena Engineering and Construction (LBE Prime)
- Power Engineering Construction (Marine Subcontractor)

Preliminary Schedule (Subject to change)

•	Contractor design-build	I components an	d material procurement	April – September 2024
---	-------------------------	-----------------	------------------------	------------------------

- Dredging of Outer Lagoon (by Port)
 July 2024
- Site mobilization Mid-Late August 2024
- Pile driving, in-water work, site utilities
 September October 2024
- Substantial completion November 1, 2024
- Demobilization, final completion
 November 2024
 - Environmental in-water work window June 15 November 30, 2024



WHARF J9 PHASE 1 FLOAT & GANGWAY

Construction Staging Summary (Preliminary)



Construction Procedures

- **Pile driving** to occur only during mornings and afternoons. Vibratory hammers for pile driving as deep as possible. Impact hammers (with wood cushion blocks) only when required. Vibrations will be monitored around the area. Impact hammering could be scheduled around peak service times.
- Al Scoma Way to remain open to pedestrians and vehicles during normal operating hours. Work along Al Scoma Way to typically occur along the western edge. Some flagging may be needed for traffic control. Temporary roadways closures to public may be required, intended to occur during non-business hours or off-peak times.
- **Notices** of specific work to be provided with minimum 30-day notice.



Next Steps

More formal construction schedule and site plan can be reviewed with interested parties in June 2024.

Port Contacts:

Project Manager: Chris Horiuchi (<u>christopher.horiuchi@sfport.com</u>)

Senior Property Manager: Don Kavanagh (<u>don.kavanagh@sfport.com</u>)

Harbor Master: Gabriel Mikulich (gabriel.mikulich@sfport.com)

Communications Manager: Messiah Foster (<u>messiah.foster@sfport.com</u>)

